

PALM BEACH RESORT UPDATE - MAY 24, 2021

Building D

	3 BR	2 BR	1 BR	1 BR	2 BR
5th	COMPLETED				
4th	COMPLETED				
3rd	COMPLETED				
2nd	COMPLETED EXCEPT D21				
Ground	COMPLETED				

BUILDING NOTES: D21 AWAITING COUNTER TOP BACK SPLASH 5/24/21

Building C

	3 BR	1 BR	1 BR	1 BR	3 BR
5th	COMPLETED				
4th	UNITS COMPLETED EXCEPT C41				
3rd	UNITS COMPLETED EXCEPT C31				
2nd	UNITS COMPLETED EXCEPT C21				
Ground	UNITS COMPLETED EXCEPT C13				

BUILDING NOTES: 21 TOTAL UNITS COMPLETED. C41 AND C13 AWAITING FLOORING INSTALL. CABINETS ARRIVED 5/20/21 FOR C13 & C31 AND INSTALL BEGAN. COUNTER TOPS ARRIVING 5/24/21 FOR C13, C21 & C31. C14 AWAITING GLASS SLIDER REPLACEMENT. C13 ANGLED CABINET NEEDS REPRODUCTION AND WILL ARRIVE 6/7.

Building B

	3 BR	1 BR	1 BR	1 BR	3 BR
5th	UNITS COMPLETED EXCEPT B51 & B54				
4th	UNITS COMPLETED EXCEPT B41				
3rd	UNITS COMPLETED				
2nd	UNITS COMPLETED				
Ground	UNITS COMPLETED				

BUILDING NOTES: 22 TOTAL UNITS COMPLETED. CABINETS ARRIVED 5/20/21 FOR B51, B54 & B41 AND INSTALL BEGAN. COUNTER TOPS ARRIVING 5/24/21 FOR B41, B51 & B54. B41 AWAITING GLASS SLIDER REPLACEMENT. ANGLED CABINET FOR B54 NEEDS REPRODUCTION AND WILL ARRIVE 6/7.

Building A

	3 BR	2 BR	1 BR	1 BR	2 BR
5th	AWAITING CARPET INSTALL /CABINETS INSTALL BEGAN				
4th	LVP FLOORING FINISHED/AWAITING CARPET INSTALL/CABINETS INSTALL BEGAN				
3rd	AWAITING CARPET INSTALL/CABINETS INSTALL BEGAN				
2nd	AWAITING CARPET INSTALL/CABINETS INSTALL BEGAN				
Ground	DRYWALL/TRIM WORK CONTINUES/PAINTING CONTINUES/CABINETS INSTALL BEGAN				

BUILDINGS NOTES: TRIM WORK CONTINUES GROUND FLOOR. PAINTING CONTINUES 2ND & GROUND FLOORS. CABINETS ARRIVED 5/20/21 AND INSTALL BEGAN. COUNTER TOPS ARRIVING 5/24/21. A15 AWAITING WINDOW REPLACEMENT. THE ANGLED CABINET IN A52, A42, A33, A14, A13 AND A12 NEED REPRODUCTION AND WILL ARRIVE 6/7.