



5/16/2021

Project:

Traveler & Thatch exterior renovation

Traveler & Thatch interior renovation

Traveler, Thatch, Royal & Big Blue roofing replacement

Interior renovation dates:

Thatch – 4/26/2021 to 8/8/2021 (10 units)

Traveler 1014-2015 – 5/15/2021 to 8/26/2021 (4 units)

Traveler 1016-2020 – 8/8/2021 to 11/15/2021 (10 units)

Update:

As of Sunday, May 16<sup>th</sup> a lot of progress has been made to both the interior and exterior of Thatch. The construction team has removed all of the bathroom wall tile and toilets along with the removal of thinset from the floors in preparation of laying the new LVP. The units scheduled to be taken out of service to begin demolition in Traveler had all furniture and kitchenware removed and are ready for construction.

The stucco repair has commenced in Thatch and soffits, window and door trim and body color is being applied on areas that have been repaired or are in good condition. Due to the delay in the permitting for the roofing, an adjustment is being made to address all roofs simultaneously instead of one at a time. We are expecting an update from Volusia County shortly and will be able to commence the roofing.



Tile removal in Thatch showers



Floor – Thinset removal



Demolition for stucco repair



Painting preparation

