

ServPro
10/6/20

- 18th Floor Hallway demolition 100% complete and final cleaning is 100% complete
- 16th Floor demolition is 15% complete
- 14th Floor hallway demolition 15% complete
- 13th Floor hallway demolition is 100% complete and final cleaning is 100% complete
- 3rd Floor hallway demolition is 15% complete
- 3rd floor office/storage room demolition is 100% complete and final cleaning is 50% complete
- Ground floor GYM demolition is 100% complete and final cleaning is 75% complete
- 1701 demolition is complete and final cleaning is complete
- 502 demolition is complete and final cleaning is complete
- 5th floor hallway demolition is complete and final clean is complete
- 6th floor hallway demolition is 50% complete