



Escapes to the Shores Weekly unit status as of 8/23/21

Unit	Electric prep	Drywall Prep	Drywall Installed	Drywall Finish	Trim	Flooring	Paint	Cabinetry	Counter top
101	Completed	Completed	Completed	In progress		Ordered		Ordered	
103	Completed	Completed	Completed	In progress		N/A		N/A	N/A
201	Completed	Completed	Completed	In progress		Ordered		Ordered	
205	Completed	Completed	Completed	Completed	Completed	N/A			N/A
301	Completed	Completed	Completed	Completed		Ordered		Ordered	
401	Completed	Completed	Completed	Completed		Ordered		Ordered	Ordered
402	N/A	N/A	N/A	N/A		N/A		N/A	N/A
405	Completed	Completed	Completed	Completed	Completed	Pending CO		N/A	N/A
501	Completed	Completed	Completed	Completed		Ordered		Ordered	
502	Completed	Completed	Completed	Completed		N/A		N/A	N/A
505	Completed	Completed	Completed	Completed	Completed	N/A		N/A	N/A
601	Completed	Completed	Completed	Completed		Ordered		Ordered	
701	Completed	Completed	Completed	Completed		Ordered		Ordered	Ordered
801	Completed	Completed	Completed	Completed		Ordered		Ordered	
901	Completed	Completed	Completed	Completed	Completed	Ordered		Ordered	Ordered
1001	Completed	Completed	Completed	Completed	Completed	Ordered		Ordered	Ordered
1002	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A
1005	Aug 29 start	Aug 29 start	Aug 29 start	Aug 29 start	Aug 29 start	Aug 29 start		N/A	N/A
1101	Completed	Completed	Completed	In progress	In Progress			N/A	N/A
1105	Completed	Completed	Completed	Completed	Completed	Completed		N/A	N/A
1301	Completed	Completed	Completed	In progress	In Progress	Ordered		Ordered	Reinstall approved
1403	Occupied	Occupied	Occupied	Occupied	Occupied			N/A	N/A
1501	Completed	Completed	Completed	Completed	Completed	Ordered		Ordered	Ordered
1502	Completed	Completed	Completed	Completed	Completed	N/A		N/A	N/A
1505	Completed	Completed	Completed	Completed	Completed	N/A		N/A	N/A
1601	Completed	Completed	Completed	Completed	Completed	Completed			N/A
1701	Completed	Completed	Completed	In progress	In Progress	Ordered			
1801	Completed	Completed	In progress			Ordered			
1803	Completed	Completed	Completed	In progress		N/A		N/A	N/A