



Escapes to the Shores Weekly unit status as of 8/2/21

Unit	Electric prep	Drywall Prep	Drywall Installed	Drywall Finish	Trim	Flooring	Paint	Cabinetry	Counter top
101	Completed	Completed							
103	Completed	Completed				N/A		N/A	N/A
201	Completed	Completed							
205	Completed	Completed	Completed	In progress		N/A			N/A
301	Completed	Completed							
401	Completed	Completed	In Progress						Pending CO
402	N/A	N/A	N/A	N/A		N/A		N/A	N/A
405	Aug 3 Start	Aug 3 start	Aug 3 start			N/A		N/A	N/A
501	Completed	Completed	Completed						
502	Completed	Completed				N/A		N/A	N/A
505	Aug 7 start	Aug 7 start	Aug 7 start			N/A		N/A	N/A
601	Completed	Completed	Completed						
701	Completed	Completed	Completed	In progress					Pending CO
801	Completed	Completed	Completed	In progress					
901	Completed	Completed	Completed	In progress					Pending CO
1001	Completed	Completed	Completed	In progress					Pending CO
1002	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A
1005	Occupied	Occupied	Occupied	Occupied				N/A	N/A
1105	Completed							N/A	N/A
1301	Completed	Completed	Completed					Pending CO	
1403	Occupied	Occupied	Occupied	Occupied				N/A	N/A
1501	Completed	Completed	Completed	In progress					Pending CO
1502	Completed	Completed	Completed	In progress		N/A		N/A	N/A
1505	Completed	Completed	Completed					N/A	N/A
1601	Completed	Completed	Completed	In progress		Prepped		Vanity ordered	N/A
1701	Completed	On hold (Sale)							
1801	Completed	In progress							