

MARCH 31, 2021

The Road to Re-Opening – Update 03/31/2021

We are happy to report the following progress notes:

- D Building Updates
 - All painting is complete.
 - All flooring installation has started.
 - Construction cleaning has started.

- C Building Updates
 - 5th and 4th floor painting complete
 - 3rd, 2nd, and 1st floor drywall and texture are complete, and units are ready for paint.
 - Water heaters have been installed and trim has been completed.

- B Building Updates
 - 5th and 4th floor painting is complete.
 - 3rd, 2nd, and 1st floor drywall and texture are complete and units are ready for paint.
 - Water heaters have been installed and trim has been completed.

- A Building Updates
 - 5th floor drywall and texture is complete and units are ready for paint.
 - Drywall has been hung on floors 4, 3, 2, and 1 and the walls are being finished.

- Management staff have begun initial punch list walk throughs as a precursor to owner walk throughs. Owners will be contacted by resort staff to schedule their walk through once the unit has been released by CRM.

While it is not perfect, we are making great progress, and hope to continue to have good news moving forward.