

PALM BEACH RESORT UPDATE - MAY 3, 2021

Building D

	3 BR	2 BR	1 BR	1 BR	2 BR
5th	COMPLETED EXCEPT D52				
4th	COMPLETED				
3rd	COMPLETED				
2nd	COMPLETED EXCEPT D21				
1st	COMPLETED				

BUILDING NOTES: D52 WAITING FOR COUNTER TOP INSTALLATION TO WRAP UP. D21 AWAITING COUNTER TOP 5/17/21.

Building C

	3 BR	1 BR	1 BR	1 BR	3 BR
5th	UNITS BEING COMPLETED/PUNCH LIST ITEMS CONTINUE				
4th	UNITS BEING COMPLETED/PUNCH LIST ITEMS CONTINUE				
3rd	UNITS BEING COMPLETED/PUNCH LIST ITEMS CONTINUE				
2nd	UNITS BEING COMPLETED/PUNCH LIST ITEMS CONTINUE				
Ground	UNITS BEING COMPLETED/PUNCH LIST ITEMS CONTINUE				

BUILDING NOTES: 7 UNITS COMPLETED. FINAL WALK THROUGH SCHEDULING STARTED. PUNCH LIST AND CONSTRUCTION CLEANING CONTINUES. **CABINERY ARRIVING 5/17/21**

**7 C-Wing Units Have Been Completed
Final Walk Throughs Continue to be Scheduled
C41, C21, C13 Awaiting Flooring Materials**

Building B

	3 BR	1 BR	1 BR	1 BR	3 BR
5th	UNITS BEING COMPLETED/PUNCH LIST ITEMS CONTINUE				
4th	UNITS BEING COMPLETED/PUNCH LIST ITEMS CONTINUE				
3rd	UNITS BEING COMPLETED/PUNCH LIST ITEMS CONTINUE				
2nd	UNITS BEING COMPLETED/PUNCH LIST ITEMS CONTINUE				
Ground	UNITS BEING COMPLETED/PUNCH LIST ITEMS CONTINUE				

BUILDING NOTES: 6 UNITS COMPLETED. FINAL WALK THROUGH SCHEDULING STARTED. PUNCH LIST AND CONSTRUCTION CLEANING CONTINUES. **CABINERY ARRIVING 5/17/21**

**6 B-Wing Units Have Been Completed
Final Walk Throughs Continue to be Scheduled
All Flooring Completed**

Building A

	3 BR	2 BR	1 BR	1 BR	2 BR
5th	PAINTING CONTINUES/AWAITING OWNER CARPET				
4th	DRYWALL/TEXTURE COMPLETE/ PAINTING CONTINUES/FLOORING STARTED				
3rd	DRYWALL/TEXTURE COMPLETE/ PAINTING CONTINUES				
2nd	DRYWALL/TEXTURE COMPLETE/ READY FOR PAINT				
Ground	DRYWALL/TEXTURE COMPLETE/READY FOR PAINT				

BUILDINGS NOTES: DRYWALL TEXTURE COMPLETE. TRIM WORK COMPLETE. PAINTING CONTINUES ALL FLOORS. **CABINERY ARRIVING 5/17/21**

**Painters are now working on the 3rd Floor
Flooring Installation Has Begun
Exterior Walls Remain On-Schedule**