



5/9/2021

Project:

Traveler & Thatch exterior renovation

Traveler & Thatch interior renovation

Traveler, Thatch, Royal & Big Blue roofing replacement

Interior renovation dates:

Thatch – 4/26/2021 to 8/8/2021 (10 units)

Traveler 1014-2015 – 5/15/2021 to 8/26/2021 (4 units)

Traveler 1016-2020 – 8/8/2021 to 11/15/2021 (10 units)

Update:

As of Sunday May 9, 2021, Thatch has been a very busy area. The demolition team has removed all the floor tile from the bungalows and the bathroom wall tile removal has started. The painters have been onsite, taping off the sidelights for painting and painting some of the soffits. Roofing materials were delivered this past Tuesday, May 4, to Royal Palms and the main building and another delivery is scheduled within the next week with the remaining materials.

This week Thatch will continue to have bathroom tile removal and painting. Also, scheduled on Saturday May 15, 2021, four units at Travelers will be emptied out.



Floor tile removal in the bungalow



Taping off and soffit painting



Roofing materials



Royal Palms building – roof materials being put on roof.



Big Blue “main building”