



5/2/2021

Project:

Traveler & Thatch exterior renovation

Traveler & Thatch interior renovation

Traveler, Thatch, Royal & Big Blue roofing replacement

Interior renovation dates:

Thatch – 4/26/2021 to 8/8/2021 (10 units)

Traveler 1014-2015 – 5/15/2021 to 8/26/2021 (4 units)

Traveler 1016-2020 – 8/8/2021 to 11/15/2021 (10 units)

Update:

As of Sunday May 2, 2021 we are starting to see some very good progress in Thatch where all the sidelights have been replaced along with the wood framing. The original sidelights were made of wood and have some significant degradation that was not readily seen until the wood framing was removed. The new sidelights are fiberglass, and the wood framing is pressure treated and an inch thicker than the original framing was so this will provide for a strong foundation and will stand the test of time and mother nature. The glass is plain which adds a beautiful, updated look.

This week will be very busy around the resort with multiple projects being started on Monday, May 3<sup>rd</sup>. The demolition team is starting the tile removal from the floors in Thatch, the painters will begin working on marking the areas where the stucco repair will be made and painting the soffits. The roofing materials will be arriving on Tuesday, May 4<sup>th</sup> and will be lifted onto the high-rise buildings via crane.







