



6/6/2021

Project:

Traveler & Thatch exterior renovation

Traveler & Thatch interior renovation

Traveler, Thatch, Royal & Big Blue roofing replacement

Interior renovation dates:

Thatch – 4/26/2021 to 8/7/2021 (10 units)

Traveler 1014-2015 – 5/15/2021 to 8/28/2021 (4 units)

Traveler 1016-2020 – 8/8/2021 to 11/20/2021 (10 units)

Update:

As of Sunday June 6, 2021, the Traveler building inspection of the front side passed and stucco work will continue on the building this week. The painters have applied the exterior paint on the west side of Traveler building and the two north side units 1015 and 2015. The bottom portion of the building will be painted this week. Also scheduled for exterior painting is Thatch laundry room.

The roofers have an inspection scheduled at the Royal Palms building this week. Roofing work will begin on the main building.



Traveler Building – front side stucco repair for inspection



Traveler Building – front side stucco repair for inspection



Traveler Building – west side



Traveler Building - units 1015/2015

