



5/30/2021

Project:

Traveler & Thatch exterior renovation

Traveler & Thatch interior renovation

Traveler, Thatch, Royal & Big Blue roofing replacement

Interior renovation dates:

Thatch – 4/26/2021 to 8/7/2021 (10 units)

Traveler 1014-2015 – 5/15/2021 to 8/28/2021 (4 units)

Traveler 1016-2020 – 8/8/2021 to 11/20/2021 (10 units)

Update:

As of Sunday May 30, 2021, Thatch's laundry building inspection passed and stucco work has been done on the building. The Thatch units cut in exterior painting has been completed. The painters will be painting the west side of Travelers starting Tuesday, June 1, 2021. Stucco repairs have been started on Travelers and will continue this week.

All the roofing materials were delivered, and the roofers began working on the Royal Palms building last week. They will continue Royal Palms and will begin the Main Building on Tuesday, June 1, 2021.



Thatch area



Thatch laundry room – stucco repair



Traveler – preparation for stucco repair