



5/23/2021

Project:

Traveler & Thatch exterior renovation

Traveler & Thatch interior renovation

Traveler, Thatch, Royal & Big Blue roofing replacement

Interior renovation dates:

Thatch – 4/26/2021 to 8/7/2021 (10 units)

Traveler 1014-2015 – 5/15/2021 to 8/28/2021 (4 units)

Traveler 1016-2020 – 8/8/2021 to 11/20/2021 (10 units)

Update:

As of Sunday May 23, 2021, Thatch has been progressing nicely. The painters have applied the body color to the exterior of the units. They will be doing touch ups and begin painting of the northwest end of the Travelers building. The demolition team will continue the removal of tile from the four units in the Travelers building.

This week an inspection of the mesh rough in done on the walls of the laundry building at Thatch is scheduled on Monday, May 24, 2021. Additional roofing materials are being delivered on Monday, May 24, 2021. The crane is loading materials onto both roofs on Tuesday, May 25, 2021. The roofers will be commencing work on the main building and Royal Palms the same day.



Exterior painting





Mesh rough in – Thatch laundry room